

Fiber to the Premise

Monthly Dashboard: May 2022



Fiber Equipment Checks

TAKE RATE




RESIDENTIAL

Project Milestones

0-32%: Planned Ramp-Up During Construction
42%: Expected Take Rate After Full Buildout

ACTIVE SERVICE AREA



32%: Business Plan Break Even After Full Buildout
42-53%: Projections Exceeded

Notes: Take Rate: Take rate is the percentage of total potential residential customers in active areas that subscribe for service Learn more at <u>www.LovelandPulse.com/TakeRate</u> Active Service Area: Percentage of residents and businesses that are currently servicable by Pulse.

Schedule: One hundred and eight weather days since November 2019 have impacted production rates but remain within seasonal expectations. Budget: Costs to date higher than anticipated as final design quantities were finalized, but are expected to

FIBER TO THE PREMISE HEALTH GAUGE



SCHEDULE



BUDGET

TYPICAL SERVICE AREA SCHEDULE

• From the time that network construction begins in a neighborhood, we are typically able to begin providing service within six to nine months.

MILESTONES COMPLETED SINCE LAST REPORT

- Number of completed areas with boring complete: 119
- Number of areas with fiber installation complete: 108
- New Downtown areas available for commercial services
- Release of Pulse Rollout Map: <u>www.LovelandPulse.com/Map</u>

MILESTONES IN PROGRESS

- A controlled release of Pulse services.
- Construction in the Big Thompson Canyon for the CCSG program
- Pulse network construction in the Downtown area continues
- <u>Supplemental Funding</u> <u>Request for Pulse</u>

MILESTONES NEXT STEPS

• Opening of new areas for customer sign-ups.

LOST TIME SAFETY INCIDENTS TO DATE: 1



stay within current budget.

Notes










Fiber to the Premise Monthly Dashboard: May 2022



Network Construction Progress

Total Bore Length: 2,505,355'³

Completed Bore Length: 1,817,862' 73%²

Total Construction Budget

Budget: \$75,941,664⁴

Expenditure to Date: \$55,122,764

*Reported from: November 25, 2019 – May 31, 2022

¹ Construction progress includes active network, and Hut installation in addition to overall bored length ² Invoicing follows completed work ³Total boring updated based on final design estimate ⁴ Budget total updated/corrected



Conduit Trimming for Flower Pot





Conduit Installation

Utility Potholing







